



M.U.D. Report

Monday Updates & Developments

Old Bridal Path

July 7-10 & July 14-17

Project Summary & Goals: The crew is working on three different relocation sections cutting tread and building structures to create sustainable trail. This will allow steep, eroded sections of trail to be decommissioned. The primary focus for these two weeks was working on the first relocation section. With the crew gone for patrol the week of July 7, the partner crew Off the Beaten Path continued work and then for the week of July 14 the two crews worked together.

By The Numbers	
Rock Steps	15
Gargoyles	31
Crush Made	50 cubic ft
Naturalizing	30 sq ft
Rocks Split	35



Crew Action Shot

Successes: Work continued setting steps on the first relocation section. With a total of 15 steps set good progress is being made. Additionally, 35 steps were split in preparation for future work setting the crew up to be productive in coming weeks.

Shoutouts:

Shoutout to Ella for working hard and making really great progress with the rock drill. They have been making beautiful cuts and their work has been instrumental in preparing for future staircases.



Staircase Before



Staircase After