



M.U.D. Report

Monday Updates & Developments

Old Bridal Path

July 21-24 & July 28-31

Project Summary & Goals: The crew is working on three different relocation sections cutting tread and building structures to create sustainable trail. This will allow steep, eroded sections of trail to be decommissioned. The crew has been working to finish the first relocation section and connect it to the existing trail. The crew has been joined by the Northwoods partner crew who have aided the progress greatly.

By The Numbers	
Rock Steps	5
Gargoyles	5
Rock Water Bars	1
Rock Retaining Wall	72 cubic ft
New Natural Surfaced Trail	10 ft
Crush Made	180 cubic ft

Successes: The first relocation section was connected to the existing trail and finishing work was continued. A section of the trail was crush hardened and a retaining wall was built on the lower section. Additionally, a highline was set up and the Northwoods crew was trained in the highline operation. They were able to move 27 stones to the second relocation area.

Shoutouts: Shoutout to the Northwoods crew for all their help moving material with the highline. They did a great job learning and working efficiently and safely. Having this material moved sets the crew up for success in coming weeks.



Lucas Setting up the Highline



Tread before crush hardening



Tread after crush hardening