



M.U.D. Report

Monday Updates & Developments

Old Bridal Path

May 26-29 & June 2-6

Project Summary & Goals: This week marked the start of work on the Old Bridal Path for the fourth year of the project. The crew will be working on three different relocation sections cutting tread and building structures to create sustainable trail. This will allow steep, eroded sections of trail to be decommissioned. The crew hiked in their tools and opened the worksite on the third relocation where work had been started last year. They will continue to build structures and finish the tread until this section is ready to open.

By The Numbers (from work report)	
Rock Steps Set	3
Gargoyles Set	40
Crush Made	100 cubic ft
Scree Wall	3 cubic ft
Rock Waterbar	5 ft
Area Naturalized	150 sq ft



Splitting Action Shot

Successes: In the first two weeks the crew rebuilt a rock waterbar, built three new steps, filled in crush pads, and quarried stone. The beginning and ends of the relocation were opened and connected to the old trail and the area was revegeted heavily. This work brings the third relocation section close to being completed.



Rock Waterbar After



Rock Step After

Staircase Before