



M.U.D. Report

Monday Updates & Developments

Old Bridal Path

June 9-12 & June 16-19

Project Summary & Goals: The crew is working on three different relocation sections cutting tread and building structures to create sustainable trail. This will allow steep, eroded sections of trail to be decommissioned. This week Americorp and Off The Beaten Path began partnering with the crew. Work on the third relocation section continued this week and the crew was able to connect the new trail to the old trail and will be working to finalize this section. Additionally, work started on the first relocation section.

By The Numbers (from work report)	
Rock Steps Set	6
Gargoyles Set	19
Crush Made	200 cubic ft
Rock Retaining Wall	24 cubic ft
Drainage Dip	10 ft
Area Naturalized	1670 sq ft



Drilling Action Shot

Successes: The crew was able to finish the third relocation section and closed off and brushed in the old path. Worked continued on the first relocation section with brushing and quarrying. Large amounts of stone were gather in preparation for starting to build steps. Additionally, tread adjustments were made, pushing the hinge of the bench cut back for a more sustainable trail.



Finalized Section of Trail



Treadway After